

Village of Kohler  
Special Village Board Meeting  
Date: August 21, 2009

Village President Steve Reinbacher called the meeting to order at 7:00 a.m. Roll call was taken: Steve Reinbacher, Tom Gast, Brian Post and Brett Edgerle were present. Staff members in attendance: Bruce Neerhof and Laurie Lindow.

Business

1. Discuss and take action on additional street reconstruction work for the School Street project – A meeting was held yesterday with Bruce Neerhof, Dan Dorner, Dan Feldner, Tom Walsh and Brett Edgerle in attendance to discuss boiling up on the east end of School Street. It was decided to excavate these areas, install new geogrid and replace the gravel. The problem areas appear to be fixed. At this point, if the concrete sidewalks are completed first, Northeast Asphalt would have to regrade at a cost \$7,900 and they are still concerned about the east end of School Street. The job will proceed with Northeast Asphalt paving School Street from Church Street west and patching Church Street and W. Park Lane beginning on Saturday, this work will require more than one day. On Monday, the contractor will test roll School Street from Church Street to Highland Drive with a heavy load and then repair any problem areas. Repairs were built into the original contract as Undercutting (EBS) for \$2,093 and the cost of repairs should be covered. The east end of School Street will then be paved next week. After the base paving is completed sidewalks will be removed beginning with the north side of School Street with pouring to begin on Wednesday. Finish layer of asphalt will be put down next spring after settling occurs.

Adjournment – Motion by Tom Gast, second by Steve Reinbacher to adjourn. Motion carried.

The meeting adjourned at 7:15 a.m.

  
\_\_\_\_\_

Laurie Lindow  
Clerk-Treasurer

Meeting minutes approved 9/14/09\_\_\_\_\_.